



FIELD REPORT #010

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	August 4, 2020	Project #:	2018-046	Page 1 of 3
To:	Michael Cahalane Town of Effingham 68 School St. Effingham, NH 03882	Project:	Elm Street Bridge Preservation	
Email:	effingham@roadrunner.com	Location:	Effingham, NH	
Prepared By:	Christopher R. Fournier, PE	Owner:	Town of Effingham	
Reviewed & Approved By:	Jonathan K. MacDougall, PE	Contractor:	Hansen Construction	
		Weather Conditions:	Low 60's°F	

SITE VISIT

Arrived at site: 7:45 AM

Left site at: 8:30 AM

Personnel & Equipment on site:

- HEB Engineers, Inc. (HEB): Chris R. Fournier, PE
- Michael Hansen Construction Ltd. (Contractor): Carl, Dan
- Michael Hansen Construction Ltd. Equipment:
 - Volvo Excavator
 - Diesel Air Compressor
 - Dump Truck
 - Water Tank Trailer

Visitors to site:

- None.

Purpose of Site Visit:

- To observe construction progress.
- To observe removed expansion joint.

Work Performed by Contractor since last site visit:

- Joint has been removed (see Photo 1).
- Debris has been cleaned up from the river bank below bridge (see Photo 2).

Work Performed by Contractor during HEB site visit:

- None.

Items discussed and observed:

- Contractor and Engineer discussed the need to now remove concrete from the deck and backwall to accommodate installation of the new joint. Removal within the curbs is necessary for the studs present in the new joint.

Work Scheduled:

- Contractor to demo concrete needed to install the new expansion joint.
- Contractor to begin removing diaphragms.
- Deliver Snooper truck to site.

Please notify HEB if any information is missing from this field report or has been interpreted differently.

Outstanding Construction Issues:

- Install containment to prevent demolition debris from falling in the river (FR #008, July 27, 2020).

Next Observation:

- Friday, August 7, 2020.

Photos:

- Taken by CRF August 4, 2020.



Photo 1: View of deck end and backwall after removal of expansion joint.



Photo 2: View of river bank after demolition debris was removed.

Copy: Michael Hansen Construction Ltd.
File

P:\Jobs\2018\2018-046 Effingham - Elm Street Bridge, Effingham, NH\Construction Observation\Field Reports\Elm Street Bridge - Field Report #010 08-04-20.doc