

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	July 13, 2021	Project #:	2018-087	Page 1 of 3
To:	Town of Effingham 68 School Street Effingham, NH 03882	Project:	Snow Road Bridge Replacement	
Email:	townofeffingham@effinghamnh.net	Location:	Effingham, NH	
Prepared By:	Eric V. Schroeder, EIT	Owner:	Town of Effingham	
Reviewed & Approved By:	Christopher R. Fournier, PE	Contractor:	Hansen Bridge LLC	
		Weather Conditions:	64°F Rain	

SITE VISIT

Arrived at site: 8:02 AM **Left site at:** 11:48 PM

Personnel & Equipment on site:

- HEB Engineers, Inc. (HEB): Eric V. Schroeder, EIT
- Hansen Bridge LLC (Contractor): Mike Hansen, 2 Laborers
- Hansen Bridge LLC Equipment:
 - 1 Volvo Excavator, VE1336
 - 1 Volvo Excavator, ECR235DL (Idle)
- Coleman Concrete, Inc.: 2 QC, 1 Driver
- S.W. Cole: 1 Concrete Tech

Visitors to Site:

- None.

Purpose of Site Visit:

- To observe concrete pour on west pilecap.

Work Performed by Contractor since last site visit:

- The Contractor had stayed late to set the last 1.5 deck sections. Totaling 12.5 deck sections installed to complete the deck (see Photos 1 and 2).

Items Discussed and Observed:

- The Engineer observed the rebar against the GM2 plans to verify all pieces were there.
- Coleman Concrete Inc. arrived on time at approximately 10:00 AM.
- The S.W. Cole Technician informed the Engineer that all tests received acceptable results.
- The concrete was dumped into a bucket attachment and then dropped into the form by the excavator.
- The Contractor then vibrated the concrete to fill all corners of the form to grade. Once all the concrete was placed the contractor smoothed the top to match the elevation of the decking.

Please notify HEB if any information is missing from this field report or has been interpreted differently.

Work Scheduled:

- Friday, July 16, 2021 – place concrete on east pilecap.

Outstanding Construction Issues:

- None.

Next Observation:

- Friday, July 16, 2021.

Photos:

- Taken by EVS on July 13, 2021.



Photo 1: Wooden deck completed.



Photo 2: West pilecap second pour completed.

Copy: Hansen Bridge LLC
File

P:\Jobs\2018\2018-087 Effingham - Snow Road Bridge #165-112 over South River, Effingham, NH\Construction Observation\Field Reports\Snow Road Bridge - Field Report #026 07-13-21.doc