

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	November 16, 2022	Project #:	2021-083	Page 1 of 3
To:	Town of Effingham 68 School Street Effingham, NH 03882	Project:	Bailey Road Culvert Replacement	
Email:	townofeffingham@effinghamnh.net	Location:	Effingham, NH	
Prepared By:	Eric Schroeder	Owner:	Town of Effingham	
Reviewed & Approved By:	Christopher Fournier, PE	Contractor:	Jake Dawson's Excavation & Utility Services, LLC	
		Weather Conditions:	37° Cloudy	

SITE VISIT

Arrived at site: 3:00 PM

Left site at: 4:00 PM

Personnel & Equipment on site:

- » HEB Engineers, Inc. (HEB): Eric Schroeder
- » Jake Dawson's Excavation & Utility Services, LLC (Dawson's): Andy (Foreman), 1 Laborer
- » Dawson's Equipment:
 - 1 Case Loader, 621F (idle)
 - 1 Case Excavator, CX145DSR
 - 1 Case Excavator, CX245DSR (Idle)
 - 1 Case Roller, 602B (idle)

Visitors to site:

- » None.

Purpose of Site Visit:

- » To observe riprap and streambed material installation.

Work Performed by Contractor since last site visit:

- » The Contractor had removed all sheet pile in the channel on the north side of the culvert.
- » The Contractor had pressed middle sections of the south side of sheet pile and began flooding the culvert (see Photos 1 and 2).

Work Performed by Contractor during HEB site visit:

- » None.

Items discussed/observed:

- » The Contractor did not inform the Engineer prior to flooding the site.
- » The Contractor stated they were shorthanded and were unsure when they would receive another load of riprap.
- » The Contractor confirmed that riprap was placed on the streambed and along the banks of the inlet. The Contractor also confirmed that a minimum of 2 feet of streambed material was placed over all riprap located in the streambed.
- » The Contractor was reminded that verification of the horizontal placement of the box culvert has not been provided.

Work Scheduled:

- » Thursday, November 17, 2022 – Begin Demobilizing

Outstanding Construction Issues:

- » Provide verification of horizontal placement of the box culvert (FR#014, 10/26/22).
- » A final decision on temporary roadway paving (FR#019, 11/10/22).

Next Observation:

- » To be determined – To observe site before winter shutdown.

Photos:

- » Taken by Eric Schroeder on November 16, 2022.



Photo 1: Sheet pile lowered to allow flow through the culvert.



Photo 2: All sheet pile was removed from the channel on the outlet side.

Copy: Jake Dawson's Excavation & Utility Services, LLC
File

P:\Jobs\2021\2021-083 Effingham - Bailey Road Culvert, Effingham, NH\Construction Observation\Field Reports\Bailey Road Culvert - Field Report #023 11-16-22.docx