

HEB Engineers, Inc. • [www.hebengineers.com](http://www.hebengineers.com)

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

<b>Date:</b>	June 14, 2021	<b>Project #:</b>	2018-087	<i>Page 1 of 3</i>
<b>To:</b>	Town of Effingham 68 School Street Effingham, NH 03882	<b>Project:</b>	Snow Road Bridge Replacement	
		<b>Location:</b>	Effingham, NH	
<b>Email:</b>	townofeffingham@effinghamnh.net	<b>Owner:</b>	Town of Effingham	
<b>Prepared By:</b>	Eric V. Schroeder, EIT	<b>Contractor:</b>	Hansen Bridge LLC	
<b>Reviewed &amp; Approved By:</b>	Christopher R. Fournier, PE	<b>Weather Conditions:</b>	57°F Cloudy	

**SITE VISIT**

**Arrived at site:** 10:27 AM                      **Left site at:** 2:32 PM

**Personnel & Equipment on site:**

- HEB Engineers, Inc. (HEB): Eric V. Schroeder, EIT
- Hansen Bridge LLC (Contractor): Mike Hansen, 1 Laborer
- Hansen Bridge LLC Equipment:
  - 1 Volvo Excavator, VE1336
  - 1 Volvo Excavator, ECR235DL (Idle)
  - 1 HPSI Excavator Mounted Hammer, 80E (Idle)
  - 1 ICE Vibratory Hammer, 216 (Idle)
  - 1 Wimmer International Hydraulic Hammer, W600 (Idle)

**Visitors to Site:**

- Town of Effingham: Mike Cahalane

**Purpose of Site Visit:**

- To observe pile driving on the west side.

**Work Performed by Contractor since last site visit:**

- The concrete form for the east pile cap had been stripped.

**Items Discussed and Observed:**

- The Contractor excavated an exploratory hole to drive piles. Once they created a pad around the grade of the pile cap they began marking where the piles would go.
- Mike Hansen stated that they did not have the equipment on-site to safely lift the piles into place and that they would begin tomorrow (see Photos 1 and 2).

**Work Scheduled:**

- Tuesday, June 15, 2021 – Begin driving piles on the west side.

**Outstanding Construction Issues:**

- The Contractor needs to provide revised GM2 design information regarding pile cap dimensions (FR #011, 06-10-21).

**Next Observation:**

- Tuesday, June 15, 2021.

**Photos:**

- Taken by EVS on Monday June 14, 2021.



Photo 1: Form stripped off east abutment.



Photo 2: West bank excavated for pile driving.

Copy: Hansen Bridge LLC  
File

P:\Jobs\2018\2018-087 Effingham - Snow Road Bridge #165-112 over South River, Effingham, NH\Construction Observation\Field Reports\Snow Road Bridge - Field Report #013 06-14-21.doc