

HEB Engineers, Inc. • www.hebengineers.com

New Hampshire: Office (603) 356-6936 • Fax (603) 356-7715 • PO Box 440 • 2605 White Mountain Hwy • North Conway, NH 03860

Maine: Office (207) 803-8265 • PO Box 343 • 103 Main Street • Suite 6 • Bridgton, ME 04009

Date:	June 15, 2021	Project #:	2018-087	Page 1 of 3
To:	Town of Effingham 68 School Street Effingham, NH 03882	Project:	Snow Road Bridge Replacement	
		Location:	Effingham, NH	
Email:	townofeffingham@effinghamnh.net	Owner:	Town of Effingham	
Prepared By:	Eric V. Schroeder, EIT	Contractor:	Hansen Bridge LLC	
Reviewed & Approved By:	Christopher R. Fournier, PE	Weather Conditions:	73°F Partly Cloudy	

SITE VISIT

Arrived at site: 12:37 PM **Left site at:** 3:18 PM

Personnel & Equipment on site:

- HEB Engineers, Inc. (HEB): Eric V. Schroeder, EIT
- Hansen Bridge LLC (Contractor): Mike Hansen, 1 Laborer
- Hansen Bridge LLC Equipment:
 - 1 Volvo Excavator, VE1336
 - 1 Volvo Excavator, ECR235DL (Idle)
 - 1 HPSI Excavator Mounted Hammer, 80E
 - 1 ICE Vibratory Hammer, 216 (Idle)
 - 1 Wimmer International Hydraulic Hammer, W600 (Idle)

Visitors to Site:

- Town of Effingham: Mike Cahalane

Purpose of Site Visit:

- To observe pile driving on the west side.

Work Performed by Contractor since last site visit:

- Contractor had started driving piles on the west side.

Items Discussed and Observed:

- Starting with P5W the Contractor began driving piles to approximately 20 feet below grade. By the end of the day, the Contractor had driven all 5 of the west abutment piles to approximately 20 feet below grade (see Photo 1).
- Mike Hansen reported that they would splice another section onto each pile and continue driving tomorrow.

Work Scheduled:

- Wednesday, June 16, 2021 – Continue driving piles on the west side.

Outstanding Construction Issues:

- The Contractor needs to provide revised GM2 design information regarding pile cap dimensions (FR #011, 06-10-21).

Next Observation:

- Wednesday, June 16, 2021.

Photos:

- Taken by EVS on Tuesday June 15, 2021.



Photo 1: All 5 piles driven to approximately 2/3 intended depth for the day.

Copy: Hansen Bridge LLC
File

P:\Jobs\2018\2018-087 Effingham - Snow Road Bridge #165-112 over South River, Effingham, NH\Construction Observation\Field Reports\Snow Road Bridge - Field Report #007 06-02-21.doc